EXTENSION OF TIME PROPOSAL

1	Name of work	providing cement pipe 1 Mtr dia to Ganesha Layout in Ward no: 11 (Kavalmpnagar).
2	Amount of Work Portion	1000000=00
3	Estimated Cost	10.00 Lakhs
4	Name of contractor	Madhiraju Chalapathi Raju
5	Agreement No.	507/13-14
6	No. and date under which work order issued	507/13-14, 24-02-14
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	04/04/2014
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	361 Days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	10.00 Lakhs
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	As per Private Land objections & BWSSB work at the Work Spot.
22	Remarks of the EE with the daily rate of penalty proposed	No Penalty is Imposed

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ
ಬೃ. ಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara